

June, 2017

Dr. Paul John Calricaraq Project

For more information about PJCP, visit our website: www.ykhc.org/pjcp



Guiding Principles: Represent the Y-K region's Culture & Identity | Promote Customer Centered Care | Affordable Cost & Sustainable Operations

PJCP Design

Interior design colors, patterns, finish options were selected and will be presented to the Steering Committee and the Arts & Cultural Committee June 5. Architects Bettisworth North, ZGF, and Jones & Jones will lead a



Non-medical furniture, fixtures and equipment were selected and presented to the design team for review.

construction documents workshop in Bethel June 6–8. During this workshop, YKHC and the design team will review the dental equipment list, preliminary furniture plans, near final medical equipment lists, long-lead items and revised floor plans based on changes made during the 65 percent design review process.

Dental Equipment

Burkhart Dental was contracted to provide planning and design for the dental department. They are reviewing utility infrastructure needs and preparing a complete dental equipment list and layout.

Non-Medical Equipment

A kickoff meeting was held to review project scope and goals. The goal is to have preliminary furniture plans with the focus on spaces requiring mechanical/electrical plumbing infrastructure for the next workshop.

PJCP Construction

The project, construction and design teams continue planning the construction phasing. ASKW/Davis is developing an updated phasing plan and will provide a revised procurement schedule to reflect the timing and amount of material purchases. YKHC received an independent cost estimate from HMS Inc. based on the 65 percent design submittal. This estimate was within one percent of Davis's Guaranteed Maximum Price.

Piling installation and pile cap welding is complete. Building ground cabling and horizontal cooling loops have been installed and backfilled.

The Department of Transportation (DOT) conditions for the conditional use permit will be reviewed by the City of Bethel's planning commission on June 1. CRW is developing a new separated bike path option in the DOT right-of-way, which will be provided to Davis/Mass-X for their estimating. YKHC is working on their DOT agreement.

YKHC Staff Housing

Piling has been installed and cut to proper height. Module construction is underway in South Dakota and Anchorage with regular inspections being performed at both sites. Mechanical, electrical and plumbing work has begun. YKHC is in the process of procuring housing furnishings



PJCP Staff Housing kitchen cabinet installation is in process

Safety and Security at the Construction Site

Only those who are required or have a specific need to be at the construction site are allowed there. Exceptions may include scheduled tours or events that may occasionally occur with prior approval by YKHC's PJCP Steering Committee and coordination with ASKW-Davis. In those instances, an escort would be provided to those groups as well as personal protection equipment (PPE) such as hard hats.

- Prior arrangement for site visitation is required.
- Visitors/deliveries must check in at ASKW-Davis Project Office upon arrival to project site.
- Proper PPE is required onsite at all times.
- Hard hats/safety glasses can be made available, on a limited basis, at the project office.

Talking Wall Question of the Month:

What traditional quotes would you like to see in the new PJCP?

Write on the Wall, or call into our suggestion line: 907-543-6600 or send an email to ykhcproject@ykhc.org.